## **Commissioning Compliance Checklist**



Applies to: All New Buildings, Additions, Alterations and Repairs which require a permit from the City. Exception: Mechanical systems in buildings where the total mechanical equipment capacity is less than 480.000 Btu/h (140 690 W) cooling capacity and 600.000 Btu/h (175 860 W) heating capacity

400,000 B	otu/ii (140 090 W) coolling capacity and 000,000 btu/ii (173 800 W) heating capacit	₊y
Project Information	Project Name:	
	Project Address:	
	Registered design professional or approved agency that completed commissioning:	
Air Leakage Testing	The completed bulding was tested and the air leakage rate of the building envelope does of 0.40cfm/ft2 at 0.3" water guage: (owner representative to initial here)	not exceed
Commissioning Plan	Commissioning Plan was used during construction and includes all items : (owner representere)	ntative to initial
Systems Adjusting and Balancing	Systems Adjusting and Balancing has been completed. Air and water flow rates have been adjusted to deliver final flow rates within the tolerances provided in the produce specifical	
Functional Testing	HVAC Equipment Functional Testing has been executed. If applicable, deferred and/or followscheduled to be provided on:	ow-up testing
	HVAC Controls Functional Testing has been executed. If applicable, deferred and/or follow isscheduled to be provided on:	-up testing
	Economizers Functional Testing has been executed. If applicable, deferred and/or follow-usscheduled to be provided on:	ıp testing
	Lighting Controls Functional Testing has been executed. If applicable, deferred and/or followscheduled to be provided on:	ow-up testing
	Service Water Heating System Functional Testing has been executed. If applicable, deferre up testing isscheduled to be provided on:	ed and/or follow
Supporting Documents	Manuals, record documents and training have been completed or are scheduled  • System documentation has been provided to the owner or scheduled to be delivered to on:	the owner
	Record documents have been submitted to owner or scheduled to be delivered to the or on:	wner
	Training has been completed or scheduled to be completed on:	
Preliminary Commissioning Report	Preliminary Commissioning Reportsubmitted to Owner and includes all itemsrequired: (owner representative to initial here)	
Certification	I hereby certify that the commissioning provider has provided me with evidence of mecha water heating and lighting systems commissioning in accordance with the 2020 City of Bot Conservation Code.	
	Signature of Building Owner or Owner's Representative	Date